

対象工程		時間観測用紙															観測月日	2021/7/5	分類番号
3×7 10枚投入作業から結束作業																	観測時刻		観測者
NO	要素作業	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	要素作業時間	着眼点	
1	投入作業	58	116	174	232	290	348	406	464	522	580								
		58	58	58	58	58	58	58	58	58	58								
2	加熱	118	178	238	298	358	418	478	538	598	658								
		60	60	60	60	60	60	60	60	60	60								
3	塗装作業	161	205	248	296	340	383	728	471	514	558								
		43	44	43	48	44	43	45	43	43	44								
4	送り・加熱硬化	431	701	971	1241	1511	1781	2051	2321	2591	2861								
		270	270	270	270	270	270	270	270	270	270								
5	検品作業	495	560	624	687	751	813	878	942	1003	1067								
		64	65	64	63	64	62	65	64	61	64								
6	結束作業										57								
7																			
8																			
9																			
10																			
11																			
12																			
13																			
14																			
15																			
16																			
17																			
18																			
1サイクル時間																			